BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Widening of Road from Bhadrappa Layout Signal to Kodigehalli circle Chainage : 0.00 Mtr to 1500.00 Mt,Ward No.08,Yelahanka Zone
2	Estimate cost / Amount	Rs.300.00 Lakhs
3	Name of Contractor	M/s.PJB Engineers Pvt Ltd
4	Amount of Contract	Rs.2,89,99,919.88
5	Agreement No	11/12-13, Dated:11.03.2013
6	No. and date under which the work order has been issued	11/12-13, Dated:11.03.2013
7	Time limit originally fixed for completion	12 Months
8	Date of application by the contractor for granting extension	19/01/2016
9	Date of receipt of application in the sub-division office	21/01/2016
10	Extension granted if any:	
	1. From	10-03-2014 TO 31-12-2015 i.e., 661 days
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	184.00 Lakhs
14	Time now applied for	01-01-2016 to 30-06-2016 i.e., 192 days
15	Date of recommending time limit applied	01-01-2016 to 30-06-2016 i.e., 192 days
16	Whether the original application of contractor is enclosed	Yes

Scanned by CamScanner

17	Balance work remaining to be done.	106.00 Lakhs
18	Probable time required for completion of remaining work	upto 30-06-2016
19	Cost of work charged establishment charge on the work after the expiry of	-
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	As the entire work front was not handed over to the contractor, hence there is delay in completion of Strom Water Drain work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	Since, the work site was not handed over. EOT may be accorded till 30.06.2016 i.e., 192 Days

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Asst Executive Enginee
Project Division
Yelahanka Zone
Bangalore

Executive Engineer, Project Division
Yelahanka Zone, BBMP 9/2/16

Executive Enginee
Project Division
Yelahanka Zone
Bangalore

Chief Engineer
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Rangalore 92
15.02.16

Scanned by CamScanner